



Montgomery County
Public Schools

NEW MIDDLE AND HIGH SCHOOLS
Progress Update
March 20, 2012



Auburn Strand Activity

- AHS 100% Construction Documents have been issued. Skanska is coordinating reviews to confirm all agreed-upon design changes have been incorporated.
- Final permit review underway
- Plans have been submitted to Health Department for review of kitchen area
- Working with County on final site plan
- Foundation work continues and masonry work has begun
- Projects scheduled to be complete on time

Construction Progress



Auburn High School

Blacksburg High School Activity

- Permit issued for remaining foundation work
- 100% Construction Documents have been issued. Skanska is coordinating reviews to confirm all agreed-upon design changes have been incorporated.
- Final permit review underway
- Plans have been submitted to Health Department for review of kitchen area
- Foundation work continues. Masonry and underslab MEP to follow soon.
- Project scheduled to be complete on time

Construction Progress



Blacksburg High School

Additional Owner Activities

- AHS and BHS 100% drawing review
- Procurement Planning for FF&E and Technology
- Interior Color Selections
- Utility and Property Easements